

# Mike's Daily Log April 15<sup>th</sup>, through May 19<sup>th</sup>, 2006

Saturday:

April 15<sup>th</sup>, 2006

Pulled some ditches. Worked on snow chain's. Spare one's.

8.0 hrs.

Sunday:

April 16<sup>th</sup>, 2006

Worked on shop clean up. Made cover for electrical box in shop. Pulled ditches.

8.0 hrs.

Monday:

April 17<sup>th</sup>, 2006 Day off.

Tuesday:

April 18<sup>th</sup>, 2006 Day off.

0.0 hrs.

Wednesday:

April 19<sup>th</sup>, 2006

Installed 6 inch line at beach for water Drain.

8.0 hrs.

Thursday:

April 20<sup>th</sup>, 2006

Installed drain line #2 at beach.

Which is a 6 inch line.

Started pulling sand back to the beach area From the lake area.

8.0 hrs.

Friday:

April 21st, 2006

Worked around playground area.

8.0 hrs.

Saturday:

April 22<sup>nd</sup>, 2006

Worked on Burn Pile and put up "T" post's. Raked rut's in the play ground area.

8.0 hrs.

Sunday:

April 23<sup>rd</sup>, 2006

Seeded playground area. Took down old wood at burn area and Installed "T" posts.

Monday:

April 24<sup>th</sup>, 2006 Day off.

0.0 hrs.

Tuesday:

April 25<sup>th</sup>, 2006 Day off.

0.0 hrs.

Wednesday:

April 26<sup>th</sup>, 2006

Worked on burn pile.
Talked to Will about lake.

# Thursday:

April 27<sup>th</sup>, 2006

Sick.

Called in for garbage pick up on Monday.

Sick day.

8.0 hrs.

Friday:

April 28th, 2006

Worked on still !!! Removing water from Burn area!!!
Will try to open Saturday.

8.0 hrs.

Saturday:

April 29<sup>th</sup>, 2006

Opened pine needle dump area. Charged water to playground area. Picked up piles of needles and pine cones I raked while in park area.

8.0 hrs.

Sunday:

April 30<sup>th</sup>, 2006

Installed 2 infant and or small child swings Installed fire hoses and nozzles at needle Dump area for water access in case needed. Pushed back needles . Squished garbage.

8.0 hrs.

Monday:

May 1<sup>st</sup>, 2006

Day off.

Talked to Will, he will be in Thursday 6:00 a.m.

Garbage was picked up.

0.0 hrs.

Tuesday:

May 2<sup>nd</sup>, 2006 Day off.

#### Wednesday:

May 3<sup>rd</sup>, 2006

Worked on Fire hydrant box at burn area And started on sprinklers.
Picked up some piles off road sides.

8.0 hrs.

# Thursday:

May 4<sup>th</sup>, 2006

Worked on beach area.

Will came in and sprayed and cleaned up Lake bottom.

Walked water inlet all o.k.

Wil and his crew helped pick up entrance Debris to water inlet.

8.0 hrs.

Friday:

May 5<sup>th</sup>, 2006

Worked on beach area.

Beginning to fill lake so I can flush it
Before really filling it.

Pushed back needles in the burn area.

Started picking up piles around lake from Clean up.

8.0 hrs.

Saturday:

May 6<sup>th</sup>, 2006

Finished picking up piles around lake.
Flushing of lake complete.
Put grader away.
Pulled out international dump truck getting Ready for summer.

8.0 hrs.

Monday:

May 8<sup>th</sup>, 2006 Day off.

# Tuesday:

May 9<sup>th</sup>, 2006

Day off.

Called and left message for Will to call, About possible ditches.

0.0 hrs.

# Wednesday:

May 10<sup>th</sup>, 2006

Installed line # 2 for automatic sprinklers. Installed exhaust tube for play ground area.

8.0 hrs.

# Thursday:

May 11<sup>th</sup>, 2006

Called in for garbage p.u. for Monday

The 15<sup>th</sup>.

Called Will.

Worked on sprinkler line # 3 installed.

8.0 hrs.

# Friday:

May 12<sup>th</sup>, 2006

Spread chips in burn area.
Went to T.H. Lumber.
Worked on sprinklers in park.
Talked to Will and drove park for estimate.
\$800.00 to \$1000.00 for spray.
Need price on Labor for raking.
Worked on sign for pine needle dump area.
8.0 hrs.

#### Saturday:

May 13<sup>th</sup>, 2006

Finished sign for needle dump area. Finished line #4 and #5 on sprinklers.

8.0 hrs.

#### Sunday:

May 14<sup>th</sup>, 2006

Worked in shop clean up. Make brackets for sprinklers.

8.0 hrs.

# Monday:

May 15<sup>th</sup>, 2006

Day off.

Garbage was picked up.

Called Stump beach sand maybe Friday.

Tuesday:

May 16<sup>th</sup>, 2006 Day off.

0.0 hrs.

Wednesday:

May 17<sup>th</sup>, 2006

Went to T.H. Lumber parts for sprinklers. Called in for garbage p.u. for Fri. 26<sup>th</sup>. Worked on picnic area.

8.0 hrs.

Thursday:

May 18<sup>th</sup>, 2006

Finished sprinklers.

Cleaned up picnic area.

8.0 hrs.

Friday:

May 19<sup>th</sup>, 2006

Received sand for beach and spread.

Picked up branches in park

Installed picnic table in playground area.

Cleaned Basket ball court area.

